

NAME OF PROGRAMME : JAL JEEVAN MISSION

Sl No.	Sanction Year	Name of the scheme	Programme	Estimated Amount (Rs. in Lakhs)	Fund received (Rs. in Lakh)	Expenditure incurred (Rs. in Lakhs)	Physical Progress (In%)	Present Status	Remarks
1	2	3	4	5	6	7	8	9	10
1	2020-21	Retrofitting of Anandapur PWSS	JJM	66.00	60.96797	60.96797	100%	Completed	
2	2020-21	Retrofitting of Aurangabad PWSS	JJM	80.00	74.53936	74.53936	100%	Completed	
3	2020-21	Retrofitting of Aurangabad -II PWSS	JJM	27.00	16.29595	16.29595	100%	Completed	
4	2020-21	Retrofitting of Aylabari PWSS	JJM	94.00	52.45955	52.45955	70%	On-Going	
5	2020-21	Retrofitting of Bahadurpur PWSS	JJM	160.00	60.12612	60.12612	68%	On-Going	
6	2020-21	Retrofitting of Baitakhal PWSS	JJM	34.00	30.86877	30.86877	100%	Completed	
7	2020-21	Retrofitting of Bakarshah PWSS	JJM	34.00	20.14835	20.14835	100%	Completed	
8	2020-21	Retrofitting of Bakarshah-I PWSS	JJM	84.00	31.38000	31.38000	55%	On-Going	
9	2020-21	Retrofitting of Bakarshah-III PWSS	JJM	43.00	39.91150	39.91150	100%	Completed	
10	2020-21	Retrofitting of Balipipla FV PWSS	JJM	158.00	116.56981	116.56981	100%	Completed	
11	2020-21	Retrofitting of Barindrabazar PWSS	JJM	100.00	50.84461	50.84461	95%	On-Going	
12	2020-21	Retrofitting of Baroigram PWSS	JJM	193.00	178.82597	178.82597	100%	Completed	
13	2020-21	Retrofitting of Barpurahuria PWSS	JJM	169.00	45.61856	45.61856	68%	On-Going	
14	2020-21	Retrofitting of Baruaia PWSS	JJM	179.00	166.75737	166.75737	100%	Completed	
15	2020-21	Retrofitting of Bataiya PWSS	JJM	87.00	78.59229	78.59229	100%	Completed	
16	2020-21	Retrofitting of Bazarghat PWSS	JJM	190.70	178.13709	178.13709	100%	Completed	
17	2020-21	Retrofitting of Bhatgram PWSS	JJM	76.00	31.46000	31.46000	100%	Completed	
18	2020-21	Retrofitting of Bidyanagar-I PWSS	JJM	212.58	137.79000	137.79000	100%	Completed	
19	2020-21	Retrofitting of Boleswar PWSS	JJM	199.00	112.33421	112.33421	100%	Completed	
20	2020-21	Retrofitting of Botorashi PWSS	JJM	239.59	146.71549	146.71549	68%	On-Going	
21	2020-21	Retrofitting of Brahmansashan-II PWSS	JJM	76.00	47.84971	47.84971	60%	On-Going	
22	2020-21	Retrofitting of Brahmansashan-III PWSS	JJM	99.00	65.01985	65.01985	86%	On-Going	
23	2020-21	Retrofitting of Chagalmarbond PWSS	JJM	62.00	57.93991	57.93991	100%	Completed	
24	2020-21	Retrofitting of Charakuri PWSS	JJM	95.00	24.90000	24.90000	70%	On-Going	
25	2020-21	Retrofitting of Chargoola PWSS	JJM	452.40	302.16936	302.16936	85%	On-Going	
26	2020-21	Retrofitting of Cheragibazar PWSS	JJM	107.00	98.42145	98.42145	100%	Completed	
27	2020-21	Retrofitting of Dakhin Barbari PWSS	JJM	113.00	83.56000	83.56000	84%	On-Going	
28	2020-21	Retrofitting of Dakhin Panighat PWSS	JJM	42.00	23.17000	23.17000	95%	On-Going	
29	2020-21	Retrofitting of Dargarbond-I PWSS	JJM	150.00	138.90138	138.90138	100%	Completed	
30	2020-21	Retrofitting of Dasgram-II PWSS	JJM	80.00	15.76771	15.76771	60%	On-Going	
31	2020-21	Retrofitting of Debigarh Colony-I PWSS	JJM	118.00	80.15679	80.15679	100%	Completed	
32	2020-21	Retrofitting of Dengerbond PWSS	JJM	74.00	68.26748	68.26748	100%	Completed	
33	2020-21	Retrofitting of Deopur PWSS	JJM	79.00	60.41000	60.41000	100%	Completed	

Sl No.	Sanction Year	Name of the scheme	Programme	Estimated Amount (Rs. in Lakhs)	Fund received (Rs. in Lakh)	Expenditure Incurred (Rs. in Lakhs)	Physical Progress (In%)	Present Status	Remarks
1	2	3	4	5	6	7	8	9	10
34	2020-21	Retrofitting of Deotali PWSS	JJM	92.00	0.00000	0.00000	40%	On-Going	
35	2020-21	Retrofitting of Duliakhal Koroibari PWSS	JJM	54.00	49.54079	49.54079	100%	Completed	
36	2020-21	Retrofitting of Durganagar PWSS	JJM	167.00	126.92000	126.92000	100%	Completed	
37	2020-21	Retrofitting of East Kanishail PWSS	JJM	131.00	37.81793	37.81793	70%	On-Going	
38	2020-21	Retrofitting of East Kurikhola PWSS	JJM	52.00	46.88544	46.88544	100%	Completed	
39	2020-21	Retrofitting of Fakirabazar PWSS	JJM	90.00	83.84000	83.84000	100%	Completed	
40	2020-21	Retrofitting of Fanairbond PWSS	JJM	77.00	57.05071	57.05071	100%	Completed	
41	2020-21	Retrofitting of Fatepur PWSS	JJM	36.00	33.44423	33.44423	100%	Completed	
42	2020-21	Retrofitting of Gambhira PWSS	JJM	97.00	53.89221	53.89221	100%	Completed	
43	2020-21	Retrofitting of Garerbond PWSS	JJM	95.00	87.04789	87.04789	100%	Completed	
44	2020-21	Retrofitting of Ghoramara PWSS	JJM	154.00	134.63472	134.63472	100%	Completed	
45	2020-21	Retrofitting of Hallarpar PWSS	JJM	161.00	150.26661	150.26661	100%	Completed	
46	2020-21	Retrofitting of Haitorkha PWSS	JJM	56.00	51.43519	51.43519	100%	Completed	
47	2020-21	Retrofitting of Hatikhira PWSS	JJM	139.00	128.32550	128.32550	100%	Completed	
48	2020-21	Retrofitting of Hichar-I PWSS	JJM	195.00	61.84595	61.84595	100%	Completed	
49	2020-21	Retrofitting of Inathpur PWSS	JJM	168.00	106.74556	106.74556	80%	On-Going	
50	2020-21	Retrofitting of Isabeel PWSS	JJM	48.00	43.53056	43.53056	100%	Completed	
51	2020-21	Retrofitting of Isabeel TE-II PWSS	JJM	56.00	50.74636	50.74636	100%	Completed	
52	2020-21	Retrofitting of Isamati PWSS	JJM	191.70	108.41000	108.41000	100%	Completed	
53	2020-21	Retrofitting of Jabainpur PWSS	JJM	58.00	44.08000	44.08000	100%	Completed	
54	2020-21	Retrofitting of Jatkapon PWSS	JJM	132.00	120.65943	120.65943	100%	Completed	
55	2020-21	Retrofitting of Kamalpur PWSS	JJM	67.00	0.00000	0.00000	45%	On-Going	
56	2020-21	Retrofitting of Kankalash PWSS	JJM	132.00	121.93775	121.93775	100%	Completed	
57	2020-21	Retrofitting of Kankalash-II PWSS	JJM	125.00	104.15399	104.15399	100%	Completed	
58	2020-21	Retrofitting of Karikhal PWSS	JJM	171.00	155.90110	155.90110	100%	Completed	
59	2020-21	Retrofitting of Karnamadhu PWSS	JJM	174.00	0.00000	0.00000	20%	On-Going	
60	2020-21	Retrofitting of Karnamadhu-II PWSS	JJM	180.00	137.65000	137.65000	95%	On-Going	
61	2020-21	Retrofitting of Kaudinghirpar PWSS	JJM	140.00	92.04258	92.04258	100%	Completed	
62	2020-21	Retrofitting of Kayasthagram PWSS	JJM	215.56	133.28321	133.28321	80%	On-Going	
63	2020-21	Retrofitting of Kesharkapon PWSS	JJM	196.56	46.77000	46.77000	85%	On-Going	
64	2020-21	Retrofitting of Khudpurahuria PWSS	JJM	80.00	65.26731	65.26731	100%	Completed	
65	2020-21	Retrofitting of Krishnanagar PWSS	JJM	161.00	108.79742	108.79742	75%	On-Going	
66	2020-21	Retrofitting of Kujob PWSS	JJM	150.00	48.80000	48.80000	80%	On-Going	
67	2020-21	Retrofitting of Kurikhola PWSS	JJM	144.00	128.81780	128.81780	100%	Completed	
68	2020-21	Retrofitting of Kurikhola-II PWSS	JJM	75.00	45.41000	45.41000	100%	Completed	

Sl No.	Sanction Year	Name of the scheme	Programme	Estimated Amount (Rs. in Lakhs)	Fund received (Rs. in Lakh)	Expenditure Incurred (Rs. in Lakhs)	Physical Progress (In%)	Present Status	Remarks
1	2	3	4	5	6	7	8	9	10
69	2020-21	Retrofitting of Lafasail PWSS	JJM	80.00	29.39647	29.39647	60%	On-Going	
70	2020-21	Retrofitting of Lafasail-II PWSS	JJM	156.00	53.46000	53.46000	68%	On-Going	
71	2020-21	Retrofitting of Lalarchak PWSS	JJM	138.00	118.97503	118.97503	100%	Completed	
72	2020-21	Retrofitting of Latu Dasgram PWSS	JJM	71.00	47.12683	47.12683	85%	On-Going	
73	2020-21	Retrofitting of Latu PWSS	JJM	132.00	99.87000	99.87000	68%	On-Going	
74	2020-21	Retrofitting of Loharpara-II PWSS	JJM	103.00	94.98000	94.98000	100%	Completed	
75	2020-21	Retrofitting of Lowairpoo PWSS	JJM	65.00	39.38738	39.38738	90%	On-Going	
76	2020-21	Retrofitting of Madhya Goushpur PWSS	JJM	116.00	97.18506	97.18506	95%	On-Going	
77	2020-21	Retrofitting of Madhya Mohakol PWSS	JJM	178.00	84.58897	84.58897	90%	On-Going	
78	2020-21	Retrofitting of Maizgram PWSS	JJM	63.00	46.69695	46.69695	100%	Completed	
79	2020-21	Retrofitting of Maizgram-I PWSS	JJM	85.00	78.51441	78.51441	100%	Completed	
80	2020-21	Retrofitting of Manikbond PWSS	JJM	314.40	192.66942	192.66942	75%	On-Going	
81	2020-21	Retrofitting of Marerra East PWSS	JJM	83.00	75.77629	75.77629	100%	Completed	
82	2020-21	Retrofitting of Marerra PWSS	JJM	40.00	36.89000	36.89000	100%	Completed	
83	2020-21	Retrofitting of Medha PWSS	JJM	87.00	70.57560	70.57560	100%	Completed	
84	2020-21	Retrofitting of Mohakol PWSS	JJM	155.00	112.09998	112.09998	100%	Completed	
85	2020-21	Retrofitting of Nagkapon PWSS	JJM	127.00	117.74831	117.74831	100%	Completed	
86	2020-21	Retrofitting of Nairgram-II PWSS	JJM	127.00	116.22320	116.22320	100%	Completed	
87	2020-21	Retrofitting of Narikuli PWSS	JJM	63.00	44.31785	44.31785	95%	On-Going	
88	2020-21	Retrofitting of Nilambazar PWSS	JJM	150.00	141.38468	141.38468	100%	Completed	
89	2020-21	Retrofitting of Nilkantapur PWSS	JJM	99.00	88.79000	88.79000	100%	Completed	
90	2020-21	Retrofitting of North Panighat PWSS	JJM	189.00	0.00000	0.00000	60%	On-Going	
91	2020-21	Retrofitting of Nurkha PWSS	JJM	99.00	91.40554	91.40554	100%	Completed	
92	2020-21	Retrofitting of Oliacherra PWSS	JJM	114.00	99.83411	99.83411	100%	Completed	
93	2020-21	Retrofitting of Padmarpar PWSS	JJM	89.00	79.88265	79.88265	100%	Completed	
94	2020-21	Retrofitting of Paneragarh PWSS	JJM	74.00	68.52939	68.52939	100%	Completed	
95	2020-21	Retrofitting of Patherkandi PWSS	JJM	77.00	69.78000	69.78000	100%	Completed	
96	2020-21	Retrofitting of Patherkandi-II PWSS	JJM	29.00	25.71090	25.71090	100%	Completed	
97	2020-21	Retrofitting of Patherkandi-III PWSS	JJM	170.00	155.95620	155.95620	100%	Completed	
98	2020-21	Retrofitting of Pathu PWSS	JJM	161.00	0.00000	0.00000	10%	On-Going	
99	2020-21	Retrofitting of Paulpara PWSS	JJM	92.00	69.02800	69.02800	100%	Completed	
100	2020-21	Retrofitting of Perua PWSS	JJM	52.00	39.76000	39.76000	100%	Completed	
101	2020-21	Retrofitting of Pirorchak PWSS	JJM	105.00	35.99751	35.99751	68%	On-Going	
102	2020-21	Retrofitting of Promodenagar PWSS	JJM	42.00	38.95650	38.95650	100%	Completed	
103	2020-21	Retrofitting of Purba Lowairpoo PWSS	JJM	152.00	136.70986	136.70986	100%	Completed	

Sl No.	Sanction Year	Name of the scheme	Programme	Estimated Amount (Rs. in Lakhs)	Fund received (Rs. in Lakh)	Expenditure incurred (Rs. in Lakhs)	Physical Progress (In%)	Present Status	Remarks
1	2	3	4	5	6	7	8	9	10
104	2020-21	Retrofitting of Rakeshnagar PWSS	JJM	83.00	58.67538	58.67538	100%	Completed	
105	2020-21	Retrofitting of Ramnagar PWSS	JJM	67.00	50.92000	50.92000	70%	On-Going	
106	2020-21	Retrofitting of Rongpur PWSS	JJM	76.00	66.82687	66.82687	100%	Completed	
107	2020-21	Retrofitting of Sadarashi PWSS	JJM	125.00	95.00000	95.00000	75%	On-Going	
108	2020-21	Retrofitting of Sadarashi-II PWSS	JJM	104.00	91.91804	91.91804	100%	Completed	
109	2020-21	Retrofitting of Sajpur PWSS	JJM	80.00	58.62941	58.62941	80%	On-Going	
110	2020-21	Retrofitting of Salamona PWSS	JJM	120.00	110.85944	110.85944	100%	Completed	
111	2020-21	Retrofitting of Salepur PWSS	JJM	59.00	54.56196	54.56196	100%	Completed	
112	2020-21	Retrofitting of Sankarpur PWSS	JJM	79.00	35.77785	35.77785	55%	On-Going	
113	2020-21	Retrofitting of Sarfnagar PWSS	JJM	138.00	125.96961	125.96961	100%	Completed	
114	2020-21	Retrofitting of Sarisha Charakuri PWSS	JJM	53.00	38.57000	38.57000	70%	On-Going	
115	2020-21	Retrofitting of Sarisha PWSS	JJM	150.00	98.58000	98.58000	70%	On-Going	
116	2020-21	Retrofitting of Saruchalita PWSS	JJM	152.00	140.97629	140.97629	100%	Completed	
117	2020-21	Retrofitting of Serulbag PWSS	JJM	45.00	40.98543	40.98543	100%	Completed	
118	2020-21	Retrofitting of Shyamaprasadpur PWSS	JJM	40.00	36.49664	36.49664	100%	Completed	
119	2020-21	Retrofitting of Singaria -I PWSS	JJM	182.00	160.37944	160.37944	100%	Completed	
120	2020-21	Retrofitting of Solgoi No-8 PWSS	JJM	117.00	108.60300	108.60300	100%	Completed	
121	2020-21	Retrofitting of Sonbill PWSS	JJM	87.00	79.39071	79.39071	100%	Completed	
122	2020-21	Retrofitting of South Maizgram PWSS	JJM	65.00	42.63726	42.63726	85%	On-Going	
123	2020-21	Retrofitting of Srigouri-II PWSS	JJM	56.00	41.01529	41.01529	100%	Completed	
124	2020-21	Retrofitting of Sripur PWSS	JJM	159.00	146.74280	146.74280	100%	Completed	
125	2020-21	Retrofitting of Sunadari PWSS	JJM	46.00	37.34898	37.34898	100%	Completed	
126	2020-21	Retrofitting of Sunadari-II PWSS	JJM	50.00	46.40925	46.40925	100%	Completed	
127	2020-21	Retrofitting of Suprakandi PWSS	JJM	211.73	177.26000	177.26000	100%	Completed	
128	2020-21	Retrofitting of Tesua PWSS	JJM	93.61	87.23922	87.23922	100%	Completed	
129	2020-21	Retrofitting of Tilaiya PWSS	JJM	36.00	25.00181	25.00181	95%	On-Going	
130	2020-21	Retrofitting of Umapati PWSS	JJM	65.00	58.48675	58.48675	100%	Completed	
131	2020-21	Retrofitting of Umarpur-II PWSS	JJM	167.00	0.00000	0.00000	60%	On-Going	
132	2020-21	Retrofitting of West Kanishail PWSS	JJM	140.00	33.53535	33.53535	70%	On-Going	
133	2020-21	Muralpara PWSS (Fluoride affected)	JJM	146.00	57.78	57.78	100%	Completed	