

MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING HELD ON 05th October, 2021 AT 11:30A.M. IN THE CONFERENCE HALL OF DEPUTY COMMISSIONER, KARIMGANJ.

Members present - As per Annexure - "A"

The meeting was presided over by Shri Khageswar Pegu, ACS, Deputy Commissioner, Karimganj. Initiating the discussion, Dist. Dev. Commissioner, welcomed all the members present. Thereafter, the discussion and review on the progress of work of various departments for the month of September-2021 was held which are recorded department wise as follows:

1. **Agriculture:** The District Agriculture Officer, Karimganj reported the progress of work of under different program are as follows-

Final report on 100% verification by Agriculture Department (2020-21)

- ❖ As per census 2011 (after decadal growth) estimated target (2019) - 56400 nos of farm families eligible for PM-KISAN.

After 1st 100% verification (2020) by Department of Agriculture:

- Total no. of application downloaded from portal :71,334 nos.
- Total no. of eligible beneficiaries :51,505 nos.
- Total no. of ineligible beneficiaries :19,829 nos.
- Verifying personnels - Ward member, AEA, Lot Mondol, Agricultural Dev. Officer (notified by Deputy Commissioner)

Final report on 100% re-verification by Revenue Department (All Revenue Circle)

	Target	Revised target as per excel sheet downloaded and exchanged	Total verified	Total eligible	Total ineligible
Total	70590	70147	70147	36832	33315

Classification of ineligible beneficiaries who are having undisputed possession of cultivable agricultural land for last 3 years under PM-KISAN scheme

All Revenue Circle	Beneficiaries in Tribal Belt// Autonomous Council	Beneficiaries in areas other than Tribal Belt/Tribal Block/Autonomous Council				Beneficiaries in Notified forest Village Areas			Grand Total
		Unavailability of Land records (nos.) either due to non cadastral land or any other issue	Absence of name in State Land record (nos.) as no land document ever issued	Land title not available as inheritance process not carried out (nos.)	Beneficiary Untraceable (nos.)	Land records not issued (nos.)	Land records issued to predecessor but not updated (nos.)	Beneficiary Untraceable (nos.)	
Total	Nil	16355	4985	127	10397			1451	33315

As regards Untraceable beneficiary (10397 nos) the Deputy Commissioner instructed to finalize the same urgently.

Ineligible beneficiaries to be uploaded for deletion from the list received from Revenue Dept. as per latest orders

All Revenue Circle	Death	Non farmer	Same family	Constitutional posts	Serving employees	Pensioners	Income tax payee	Professionals like doctor engineer etc.	NRI	Total
Total	428	4383	594	13	262	46	117	1	8	5852

PMKISAN:

Total ineligible farmers identified by Revenue Department as per Revised Operational Guidelines from Ministry of Agriculture and Farmers Welfare, GoI, at the time of re-verification: 33315 Nos

Total farmers to be marked ineligible in the PMKISAN portal, as per instruction received from PMKISAN cell, Khanapara : 5852 Nos

Details of list frozen for payment under PMKISAN as on 01/09/2021

Sl No.	List No. opened in PMKISN Portal for FTO(Fund Transfer Order)	No of beneficiary available in the list	No of beneficiary found to be eligible in the list	No of beneficiary who are ineligible/death/untraceable/doubtful /unable to decide the status	No of beneficiary in "E" uploaded for stop payment
1	22	40	40	0	0
2	23	41	41	0	0
3	31	17009	10690	6319	6319
4	44	3042	2719	323	323
5	54	33714	19818	13896	13896
6	57	1	0	1	1
7	58	3	2	1	1
8	63	-	-	-	-
9	64	2	1	1	1
10	67	-	-	-	-
11	69	-	-	-	-
12	70	-	-	-	-
Total		53852	33311	20541	20541

PMFBY

SEASON	TARGET	ACHIEVEMENT	REMARKS
KHARIF (2021-22)	10,098 NOS.	10,500 Nos of form submitted	Registration done by Bank:801 Nos. CSC: 1554 Farmer:9 Intermediary offline: 5178 Total:7542 The D.C instructed to complete the same early.

Power Tiller Distribution under RKVY, BGREI and NFSM

Implementing year	Name of Scheme	Total allotted (Nos.)	Farmers' share collected (Nos.)	Already distributed (Nos.)	Balance (Nos.)
2020-21	RKVY	125	125	123	2

BGREI/RKVY/NFSM

- Sprayer and other machinery : **820 Nos.** (Distribution is under process)
- Mushroom unit : **10 Nos.** (Completed and fund release is under process)

CMSGUY**Tractor Distribution:**

Total no of revenue village	Total no of group selected in DLSC (Phase I & II)	No of sanction accorded (Phase I&II)	Total no of farmer's share collected (Phase I & II)	Tractor delivered (Phase I & II)	No of Tractors yet to be delivered
1032	510	397	325	324	1

HMNEH:

- Foot Sprayer : **4 Nos.** (Distributed)
- Pole Pruner : **2 Nos.** (Distributed)
- Plastic Mulching : **5400Kg** (Distribution is going on)
- Shade net : **12750 Sq.m** (Distribution is going on)

Seed Distribution for community nursery under RKVY and Disaster management :

Name of the Scheme	Date of received of seed	Quantity of seed received (Qntls.)	Area allotted(HA)	Variety	Remarks
RKVY	24/06/21	300	60	Bahadur Sub-1	Seedling Distributed
Disaster Management	15/06/21	125	25	Bahadur Sub-1	Seedling Distributed

PMKSY

Sprinkler Irrigation- Total registered: **110 Nos.** and Delivered- **73 Nos.** (Registration process is going on). The D.C instructed to complete the same early.

Soil Health Card :

Phase	Target	Achievement	Total SHC distributed	Remarks
1st	5883	5901	25322	For 75 bighas of land, one soil sample was collected and distributed among the framers, so the no. of SHC distributed is increased.
2nd	8130	5941	32671	
Total	14,013	11,842	57,993	

Status of KCC in Karimganj District

- Total KCC issued and renewal: **5279** . Application Sponsored by the department : **1278**. KCC application sanctioned by bank : **246**

Fertilizer Inspection Report

- Inspection conducted till date : **19**
- Joint verification conducted : **3** (with DDC and CO, Patharkandi)
- Showcause notice issued till date : **2**
- Meeting with fertilizer wholesalers on 8th June, 2021 in the office of DAO, Karimganj regarding fertilizer availability and sale for Kharif season.
- Joint meeting held with fertilizer retailers and wholesalers on 23rd June, 2021 (Karimganj Sub-Division) and 24th June, 2021 (R.K. Nagar Sub-Division) under the chairmanship of DEPUTY COMMISSIONER. Karimganj.

Action Taken Report of fertilizer retailer :

Sub-Division	Total no. of retailers	No. of temporary suspension	Date of suspension	Remarks
Karimganj	59	23	27/07/2021	No IFMS ID/POS & License after 10th Oct, 2015
		7	02/08/2021	
R.K. Nagar	73	64	29/07/2021	No IFMS ID/POS & License after 10th Oct, 2015
Total	132	94		Temporarily suspended for 21 days

Agri Engineering :

Report on progress of works under various scheme are as follows:

Year	Name of the Scheme	Name of component	Target	Achievement	Remarks
2019-20	RIDF	Installation of STW	111 nos	10 nos.	Work in progress
		1. Diesel Centrifugal			
		2. Electrical Submersible			
		3. Solar Submersible			
		Construction of Soil Testing Quality Control & Input Testing Laboratory at Karimganj	01 no	90%	

As regards re-verification beneficiaries under PM-KISAN, the Circle Officers reported that the same is going on and will be completed shortly. The Deputy Commissioner instructed the Circle Officers to complete the same before Durga Puja and submit report so that the necessary steps may be taken by the DAO, Karimganj to provide the benefit to the beneficiaries early.

As regards collection of new application, the Deputy Commissioner instructed to complete the process by 18th October, 2021 & submit the same accordingly.

Action : 1. All COs of Karimganj District.
2. The DAO, Karimganj.

2. PUBLIC WORK ROADS DEPARTMENT (KARIMGANJ NORTH, KARIMGANJ SOUTH AND BADARPUR TERRITORIAL ROAD DIVISION, KARIMGANJ):

The E.E reported the progress of works of various schemes under different programme as follows-

Year	Name of Programme	Roads			Bridge			Remarks
		No. of schemes sanctioned (road)	No. of schemes completed (road)	No. of schemes ongoing (road)	No of bridge sanctioned	No of bridge completed	No of bridge ongoing	
2016-17 to 2018-19	PMGSY	68 (length 192.560)	55	13 length 0.683 K.M	22	19	3	E.E assured to complete the bridge by Nov'2021
2020-21	PMGSY-III	7 (length 51.233)	0	7	0	0	0	E.E reported that works against 2 nos just started.
2016-17 to 2019-20	RIDF- XX to RIDF-XXIV	9 (length 7.405)K.M	8	1	5	4	1	
2017-18	Constn of 1000 No Br	0	0	0	3	1	2	
2018-19	SOPD(G)	87	84	3	0	0	0	
2019-20	SOPD(G)	28	25	3	0	0	0	
2020-21	SOPD(G)	6	0	6	0	0	0	
2019-20	Asom Darshan	12	10	2	0	0	0	
2013-14 to 2014-15	CM's Spl Package	42	31	11	5	5	0	E.E assured to complete the ongoing schemes by Jan'22
2015-16 to 2019-20	BADP(SCA)	49	46	3	0	0	0	

3. PUBLIC WORK ROADS DEPARTMENT (PATHARKANDI & RATABARI TERRITORIAL ROADS DIVISION, RAMKRISHNA NAGAR): The E.E reported the progress of works of various schemes under different programme as follows-

Sl No	Year	Name of Scheme	Nos. Sanction of work	Nos. Completed work/project	No of Schemes On Going	Remarks
1	2008-09 (3 Nos.), 2013-14 (1 No), 2016-17, 2017-18, 2018-19 & 2019-20	PMGSY-I	86	86	0	-
2	2020-21	PMGSY-III	3	0	3	To be completed by scheduled time
3	2019-20	SOPD-G	25	21	4	-
4	2020-21	SOPD-G	20	6	14	-
5	2020-21	SOPD-ODS	13	11	2	-
6	2019-20	SOPD-G Signature Projects	2	2	0	-
7	2020-21	SOPD-G Signature Projects	3	0	3	-
8	2019-20	Assam Darshan	31	22	9	-
9	2019-20	RIDF	3	0	3	-
10	2020-21	RIDF	3	0	3	-
11	2017-18	BADP	10	6	4	-
12	2019-20	BADP	6	3	3	-

The E.E pointed out that a portion of road of Ratabari and Patharkandi area has been affted by the pipe line work by the P.H.E Deptt. The E.e assured that the same to be rectified / repair early.

A discussion was held on execution of schemes under BADP. The Deputy Commissioner instructed to the Executive Engineer, PWD (Roads) to submit details report early.

Action : Both Executive Engineer, PWRD.

4. PWD BUILDING:

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
SOPD-ODS-V-GA	Additional works of Construction of Higher Judicial Court Building at Karimganj	Rs. 41.78666 (L)	30%	30%	D.C instructed to complete the work early
Plan 2017-18	Establishment of Polytechnic at Maizgram, Karimganj. (Package No. Poly-13-CSS)	Rs.517.35074 (L)	80%	80%	E.E assured to complete the work by Dec'21.
Package No. MDC-03	Establishment of Model Degree College at Eraligool, Kxj.	Rs.1313.73000 (L)	98%	99%	D.C instructed to complete the work urgently.
2014-15	Construction of 2 (two) Class rooms for Commerce Stream at- i) Tukar Bazar High School, South Kxj ii) Kaliganj Public H.S. School, Kaliganj, Badarpur (iii) Mahadev H.S. School, Rakesh Nagar,.	Rs.45.66 (L)	75%	75%	Work temporarily stopped due to non-payment. D.C instructed to call the contractor for discussion after puja.
RMSA, Assam (Package No. 6)	Construction of School Bldg. for Secondary Section in existing upper primary school in Gulcherra M.E. School in Karimganj.	Rs. 69.42 (L)	45%	45%	
Group No. TG-05	Construction of Model High School for Tea Garden Areas - (i) Pathni T.E. (ii) Saphinjuribheel T.E. (iii) Bubrihat T.E	Rs.366.92419 (L)	75%	80%	
Group No. TG-06	Construction of Model High School for Tea Garden Areas - i) Dullavcherra T.E. at Damchera ii) Goombhira T.E. in Karimganj.	Rs.225.04524 (L)	50%	50%	
	Repair / Renovation of DEPUTY COMMISSIONER's Office Building at Karimganj	Rs.40.84000 (L)	40%	80%	
	Construction of Market Complex and Pucca Drain in and around the Bazar area for lettingout dead water at Kaliganj Bazar	Rs.245.76 (L)	80%	80%	Due to unauthorized occupation of some of the constructed rooms contractor stopped work.

Contd..pg/6

	Construction of Market Complex and Pucca Drain at Anglar Bazar in Karimganj	Rs.200.00 (L)	30%	30%	Work stopped due to Sub-Judice.
CM's Special Package 14-15	Construction of Tarun Gogoi Mini Stadium at Marjatkandi Public Higher Secondary School in Karimganj	Rs.100.00 (L)	50%	50%	
CM's Special Package 14-15	Construction of RCC Community Hall with Library at Marjatkandi and RCC Community Hall at Chandrapur Bagbari, Gilaijan and RCC Guest House at Kuchilargool, Kxj	Rs.100.00 (L)	82%	82%	
Do(Phase-II)	Construction of 100 bedded Multistoried Boys Hostel at Kaliganj in Karimganj	Rs.200.00 (L)	54%	54%	
Annual Plan 2013-14	Upgradation of SC/SD/PHC to Community Hall Centre (Phase-I) at R K Nagar CHC in Karimganj	Rs.330.00 (L)	87%	87%	
Annual Plan 2013-14	Upgradation of SC/SD/PHC to Community Hall Centre (Phase-I) at Mahisashan CHC in Karimganj	Rs.330.00 (L)	2.5%	2.5%	Work temporarily stopped by the contractor
Annual Plan 2013-14 (Package No. CHC-6)	Upgradation of SC/SD/PHC to Community Health Centre (Phase-I) at Duttapur PHC in Karimganj	Rs. 316.55 (L)	---	---	Work not started due to Land dispute & under subjudice

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
Annual Plan 2013-14 (Type 1 Bldg)	Upgradation of SC/SD/PHC to Community Health Centre (Phase-I) at Balia PHC in Karimganj	Rs.308.28 (L)	2%	2%	Work stopped temporarily by the contractor
CM's Special Package, 2014-15	Construction of Swasan at Maizgram & Beatification of Town Idgah, Swahid Bedi & Emersion Ghat & Community Hall etc. in Karimganj.	Rs.550.00 (L)	23%	23%	
CM's Special Package 14-15	Cosntruction of Swimming Pool in Karimganj .	Rs.200.00 (L)	96%	96%	
CM's Special Package (Phase-II) 2014-15	Promotion of Tribal Handloom, Weaving for Production & Training etc. at Cheragi , Karimganj .	Rs.100.00 (L)			Work not started yet
SOPD-G-V-GA	Construction of 1000 capacity Auditorium at R.K. Nagar,	Rs.1390.04800 (L)	13%	15%	
13TH FC (B.A.D.P.) 2011-12(Gr-A)	Construction of Community Hall at Indo-Bangla Boarder , Jerjeri G.P - 2 Nos, Dengarbond G.P - 2 Nos., Balipipla G.P, Lowairpoa G.P - 2 Nos.	Rs. 400.00 (L)	75%	3 nos. of the schemes completed & 4 nos. of the scheme is progress upto 69%	Final Notice served
13th Finance Commission's grant for 12-13	Construction of Community Shelter for Handicapped Society at Badarpurghat	Rs.5.00 (L)	50%	50%	Work stopped due to non-receipt of NOC
2013-14 (Group-A)	Construction of Ratabari Anchalik Nadwa Office in Karimganj Dist. under DCP for Development of Inter-State Border area	Rs. 2.97(L)	70%	70%	
BADP (SCA) 2015-16 (Gr No. II	Construction of Open Community Hall (Assam type) at Solgai T.E. , Lowairpoa Block)	Rs. 12.87(L)	---	---	Work withdrawn Revised estimate submitted to DEPUTY COMMISSIONER. Karimganj for approval on 18.06.2020

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
Interest Fund, BADP (Group No. I)	Construction of Community Hall near Pallimangal Club at Patharkandi under	Rs. 10.00 (L)	---	---	Revised estimate submitted to DEPUTY COMMISSIONER, Karimganj for approval on 06.10.2020
BADP (SCA) 2017-18	Construction of Gallery cum Community Hall at Sutarkandi near IBB Border under	Rs.40.65 (L)	40%	60%	
2020-21	Construction of Cultural Hall at Karkhanaputni under Lowairpoa Block.	Rs.25.00 (L)	---	---	Revised site plan approved on 30.06.2021. Work will be started soon
BADP 2019-20	Construction of old Tourist Centre at Historical Malegarh Crematorium, Karimganj	Rs.40.00 (L)	---	---	Work will be started soon
UNTIED FUND 2016-17 (Gr. No. 2)	Construction of Bishnupriya Manipuri Community Hall at Patharkandi in Karimganj	Rs.100.00 (L)	77%	77%	
2017-18 (Gr. No.II)	Construction of Swami Vivekananda Auditorium and Guest House near Swami Vivekananda, Sonakhira, Patharkandi	Rs.70.00 (L)	80%	84%	
SOPD-G-2017-18	Construction of Godowns/Warehouse for proper storage of EVMs & VVPATs, Karimganj	Rs.218.13 (L)	---	---	Model drawing is needed to be modified as per site dimension.
Chief Minister's Dream Project	Construction of Boundary wall with Gallery & Earth filling of Mini playground of Nabarun Club, Community Centre at Karimganj	Rs.20.00 (L)	90%	100%	
Revenue Deptt, 2015-16	Construction of Circle Office building, Nilambazar Revenue Circle, Karimganj	Rs.166.9636 (L)	70.5%	70.5%	
Assam Critical Care project 2020	Upgradation of 24 Nos. of existing Hospitals for setting up of ICU's for treatment of patents of COVID-19 at Karimganj	Rs. 516.58665(L)	95%	95%	
MSDP, 2012-13	Construction of Proposed I.T.I. at Eraligool in Karimganj	Rs.429.70 (L)	70.5%	70.5%	
Do	Construction of 100 bedded Girls Hostel at (i) Shah Badaruddin High School, Badarpur ii) Bhanga H.S. School, Bhanga.	Rs.474.00 (L)	85%	85%	
SIGNATURE PROJECT 2018-19	Establishment of Pandit Deen Dayal Upadhaya Adarsha Mahavidyalaya at Ratabari	Rs.10.00 (Cr.)	49%	49%	
Do	Construction of Government Modern College at Bazaricherra at Patharkandi, Patharkandi LAC	Rs.10.00 (Cr.)	47%	49%	
MSDP	Construction of Model Residential School Building at Ramkrishna Nagar, Karimganj,	Rs.3042.69 (L)	32%	32%	
MSDP 12th Plan	Construction of RCC Delivery Room with Neonatal Room at Kaliganj Hospital	Rs.20.00 (L)	40%	40%	
Do	Construction of PHC Building at Nagrabazar	Rs.62.48 (L)	94%	94%	
Do	Construction of PHC Building at Kurtikuchi	Rs.62.48 (L)	94%	94%	
Do	Construction of Girls Hostel (50 bedded) at Patharkandi College, Vill-Rajbari	Rs.78.00 (L)	65%	70%	

Do	Construction of RCC Hospital Building at Bhanga as per NRHM norms	Rs.50.00 (L)	60%	60%	
Do	Construction of CHC at Badarpur	Rs.25.51 (L)	---	---	Work will be started soon
Do	Construction of Medical Sub-Centre at Bazarghat Sub-Centre as per NRHM norms in Dullavcherra Deb. Block Karimganj	Rs.14.75 (L)	92%	92%	
Do	Construction of PHC Building at Balia Bazar	Rs.80.18719 (L)	42%	42%	
MSDP, 2011-12	Construction of 1 (one) No. Addl. Class Room (ACRs) at Asimia Senior Madrassa, Asimganj under (Group No. A)	Rs.5.63 (L)	70%	70%	
MSDP, 2011-12	Construction of 2 (two) Nos. Addl. Class Room (ACRs) at Balipipla High School, Lowairpoa	Rs. 11.26 (L)	70%	70%	
BMDC for the year 2013-14 (Group No. G)	Construction of Assam type Community Hall with Ring well & brick boundary wall (Partly) at Pekur Gaon, Kalkalighat, Dist. Karimganj	Rs.7.47972 (L)	---	---	Work withdrawn. New plan & estimate proposed & approved.
BMDC for the year 2013-14 (Group No. D)	Construction of Assam type Community Hall at Vatairbond (Near the house of Sri. Dharmeswar Mishra) P.O. Dullavcherra, Dist. Karimganj	Rs. 4.67549(L)	---	---	Work withdrawn. New plan & estimate proposed

A discussion was held in connection with Construction of Auditorium at Karimganj College for Rs. 3.00 crore under CIDF. The AEE, Karimganj pointed out that if the additional fund for furniture, electrification is provided from other sources, the size of the Auditorium will be larged by the sanctioned amount. The Deputy Commissioner instructed him to prepared the DPR including the furniture & electrification as there is no scope for funding from other sources.

Action : EE, PWD, Building.

5. PWD (NH): The E.E, PWD (NH) reported the progress of ongoing schemes as follows-

Sl No	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
1	Stage Strengthening of NH-151 from Km 0/000 to Km 14/064 under Annual Plan 2019-20 (Total Length=14.064 Km)	Rs. 378.00 (L)	60%	60%	The DC instructed to E.E to complete the work urgently.
2	Improvement of existing single / Intermediate lane of NH-44 to 2 lane with paved shoulder from Km 230/200 to Km 247/000, Km 261/504 (Ex. Ch.-260/109) to Km 263/191 (Ex. Ch.261/761) and Km 272/241 (Ex. Ch. 271/000) to Km 284/033 (Ex. Ch. 284/053) (Total Length=30.28Km) under SARDP-NE (Phase-A)	Rs. 3227(L)	27.50%	30.20%	
3	Strengthening and reconstruction including raising of isolated stretches of the existing road , RCC Drain etc. at Asimganj and Patherkandi Town Area from 252/528Km to 259/525Km of NH-44 (Total length=6.997 KM)	Rs. 1997.7 (L)	90%	92%	Work is in progress. However, progress of the work is greatly hampered due to 2 nd wave of Covid-19, labor shortage and incessant rainfall.
4	Construction of Paved Shoulder (ICBP) at built-up areas in stretches including construction/ reconstruction of RCC covered drain etc. at Asimganj and Patherkandi Town area from Km 252/525 to Km 259/525 of NH 44, Construction of Traffic Rotary at intersection of Patherkandi Bypass & Asimganj - Anipur MDR road and additional Road Safety & Road Furniture work at Patherkandi Bypass.	Rs. 1450.4 (L)	41.94%	53.68%	

The E.E, PWD(NH) apprised that all the schemes upto Lowairpoa to be completed by Dec'21.

6. PHE : The E.E, PHE reported the progress of ongoing schemes as follows-

Sl No	Programme	Name of the scheme	Physical Progress	Remarks
1	JJM	Supplying, fitting, fixing, testing and commissioning of Functional Household Tap Connection	Total 59068 Nos. Functional Household Tap Connection provided upto 03.10.2021	
2	JJM	Providing running water supply facility in School	565 Nos. of School provided with running water supply facility as on date out of targeted 1883	
3	JJM	Providing running water supply facility in AWC	70 Nos. of AWC provided with running water supply facility as on date out of targeted 1491	
4	CM's Budget Announcement 2019-20	Installation of 50 Nos. Spot Sources per LAC	65 Nos. Spot sources completed in all respect	

SWACHH BHARAT MISSION - GRAMIN

SL NO	COMPONENT	TARGET	PHYSICAL REPORTED
1	BLS	109941	109941
2	LOB	4972	4972
3	NOLB	6529	6529
4	NOLB-II	1500	1421
5	CSC	12	6
6	CMSC	132	0
7	SWM	193	0
8	GWM	46	0
9	PWMU	1	0

A discussion was held regarding achievement of full target under JJM. The Deputy Commissioner instructed the EE, PHE, Karimganj to enhance the monthly target from the next month to achieve the full target by stipulated time.

As regard activities on capacity building by the NGO Tari & Vesko a discussion was held. It is pointed out in the meeting that the performance of these NGO are not satisfactory. The Deputy Commissioner instructed the EE, PHE to stop their payment henceforth and provide the list of NGO's to the BDO concerned and also instructed the BDOs to monitor the activities of the NGOs within their jurisdiction and submit report to EE, PHE, Karimganj regularly.

As regards water supply connection to the Tea Estates, the EE, PHE, reported that the DPR has already been prepared. The Deputy Commissioner has instructed him to cover 100% household in each garden.

Action : 1. The EE, PHE, Karimganj.
2. All BDOs, Karimganj

7. Irrigation: The E.E, Irrigation Karimganj reported the progress of different schemes under PMKSY/AIBP for the month of September'2021 as follows-

Sl No	Name of schemes	Total Area (Ha)	Physical Progress	Remarks
1	Tubewell schemes under PMKSY-HKKP Ph-II of Ratabari LAC (150 pts.)	600 H	68.60%	Work is in progress & targetted to be completed by November 2021
2	Tubewell schemes under PMKSY-HKKP Ph-II of Patharkandi LAC (150 pts.)	600 H	55%	06(six) no. of pts. are already completed & functional & remaining work is in progress & targetted to be completed by November 2021.
3	Piplapunji cherra FIS (AIBP)	710 H	57%	Work is in progress & targetted to be completed by March 2022
4	Maguracherra F.I.S. (A.I.B.P.)	380 H	88%	Targetted to be completed by December 2021

5	Borbari F.I.S. (A.I.B.P.)	140 H	98%	It is subjudiced in the Hon'ble Supreme Court of India Targetted to be completed by December 2021
6	Rupacherra F.I.S. (A.I.B.P.)	300 H	60%	
7	Fanaicherra F.I.S. (A.I.B.P.)	350 H	97%	
8	Gambhiracherra F.I.S. (A.I.B.P.)	400 H	92%	
9	Shinglacherra F.I.S. (A.I.B.P.)	380 H	95%	
10	Burungacherra F.I.S. (A.I.B.P.)	400 H	89%	
11	Tuilengtacherra F.I.S. (A.I.B.P.)	380 H	90%	

No progress report has been submitted by the departments against the following schemes reported in the last D.D.C meeting. However the E.E reported in the meeting the schemes at Sl. No 13 & 14 to be completed by Nov'21

Sl No	Name of schemes	Location	LAC	Total Area (Ha)	Progress of last month	Progress of current month
1	PIPLAPUNJI CHERRA F.I.S	BALIPIPLA	PATHARKANDI	600.00	57%	Not submitted
2	TUILENGTACHERRA F.I.S	NANDIGRAM	PATHARKANDI	220.00	90%	
3	MANIKCHERRA F.I.S	MANIKBOND	PATHARKANDI	200.00	97%	
4	ECHACHERRA F.I.S	ECHABIL	PATHARKANDI	220.00	98%	
5	BURUNGACHERRA F.I.S	BURUNGA	PATHARKANDI	200.00	96%	
6	MAGURACHERRA F.I.S	MAGURA	RATABARI	240.00	72%	
7	GAMBHIRACHERRA F.I.S	GAMBHIRA	RATABARI	200.00	95%	
8	FANAICHERRA F.I.S	FANAIBOND	RATABARI	25.00	98 %	
9	RUPACHERRA F.I.S	RUPAGRAM	RATABARI	180.00	62%	
10	F.I.S FROM RIVER SINGLA AT SONBEEL AREA.	SONBEEL	RAABARI/SOUTH .KARTIMGANJ.	1850.00	20%	
11	JUKECHERRA F.I.S	MAHISHASHA N	NORTH KARIMGANJ	220.00	27%	
12	BAGHACHERRA FIS	AWLABARI	NORTH KARIMGANJ	180.00	82%	
12	MUKAMCHERRA FIS	MUKAMCHERRA	RATABARI	90.00	100%	
13	STW SCHEMES UNDER PMKSY (HKKP) - SOLAR POWERED.	DIFFERENT LOCATIONS	PATHARKANDI, RATABARI, SOUTH KARIMGANJ AND NORTH KARIMGANJ	340.00	35%	
14	STW SCHEMES UNDER PMKSY (HKKP) - ELECTRIC POWERED.	DIFFERENT LOCATIONS	PATHARKANDI, RATABARI, SOUTH KARIMGANJ AND NORTH KARIMGANJ	990.00	35%	

8. Fishery: The D.F.D.O, karimganj reported the progress of different schemes for the year 2020-21 as follows-

Sl No	Name of programme	Water Area (Ha)	Nos	Progress of last month	Progress of current month
1	Construction of Mini Fish Feed Mill under PMMSY	-	1	Under progress	Under progress
2	Construction of Small Biofloc under PMMSY	-	1	80% Completed	80% Completed
3	Construction of New Pond under PMMSY	6.00	24	80% Completed	80% Completed
4	Construction of New Rearing Pond under PMMSY	2.00	20	80% Completed	80% Completed
5	E-Rickshaw with Ice Box under PMMSY		5	Under progress	Under progress
6	Inputs Supported for Integrated Fish Farming under PMMSY	5	10	80% Completed	80% Completed
7	Inputs Supported for Fresh Water Fish Farming under PMMSY	6	24	Under progress	Under progress
8	Motor Cycle With Ice Box under PMMSY		3	80% Completed	80% Completed
9	PEN Culture under PMMSY	3.0	3	Under progress	Under progress
10	CAGE Culture under PMMSY		5		
11	Boats & Net for Fishers under PMMSY		3		
12	Bi-Cycle With Ice Box under PMMSY		19		
13	Stocking of Fingerling in Wetlands under PMMSY	55.00	20		
14	Livelihood & Nutritional Support under PMMSY	0	400		

The D.C instructed the DFDO to complete all the schemes by Nov'21.

Regarding implementation of ^{Swa} Sow-Nirvar Nari programme under P&RD. The Deputy Commissioner instructed the Fishery Officer, Karimganj to meet the BDOs for implementation of the same.

In this connection, the Dist. Vety. Officer, Karimganj was also instructed to submit the proposal to the CEO, ZP, Karimganj and also to instruct all Vety. Officer to visit the Dev. Block of their respective area and extends necessary help to implement the programme.

The CEO, ZP, Karimganj was also requested to monitor the same once in a month.

- Action : 1. The CEO, ZP, Karimganj
2. Dist. Vety. Officer, Karimganj
3. Dist. Fishery Officer, Karimganj

9. A.H & Vety.: The District A.H & Vety Officer apprise the different activities of his department as follows-

1	NLM (Insurance) National Livestock Mission	Total nos of Insurance cover in 2020-21-106 (one hundred six). Selection of ten (10) nos of beneficiaries of (10) nos of cluster on Rural Backyard Goat Development Scheme under NLM has already been sent to National Livestock Mission, Guwahati OTI Building Khanapara Ghy.-22. Total 117 nos of farmers each batch consisting of 39 (Thirty nine) nos has provided training on Scientific Rearing of Poultry ,Goatery & Piggery under National Livestock Mission programme.
2	NADCP (National Animal Disease Control Programme)	According to 20 th Livestock Census 2019 Animal Population like Cattle-279167, Buffalo-27530, Sheep-23544, Goat-80664 & Pig-4054 Total no of Vaccine received-306700 Doses, No of animal Vaccinated 2691 nos against FMD.Total Vaccine utilized-2745 nos,present stock of Vaccine in hand-303955 doses. 7(.Seven) nos of Data Entry Operator has uploaded the data of Animal Registration & Tagging already started of each Block .Private Vaccinator engaged only -34 (Thirty four) nos against-208 (Two hundred eight) nos.
3	INAPH (Information Network for Animal Productivity and Health)	Breeding population during the year-2020-21 is -108290 A.I Done:-5360 A.I Conception rate -90% Calf Born :- 2796 Animal Registered :- 4485. Ear- Tagging of Cattle & Buffalo :- 151309 on 04/10/2021.

A discussion was held regarding the Hatchery established under KVK. The DVO, Karimganj intimated that the same is defunded at present. The Deputy Commissioner instructed him to take necessary measures to revive the same and submit report.

Action : Dist. Vety. Officer, Karimganj.

10. Transport:

The D.T.O, Karimganj reported the revenue collection upto the month of September is Rs. 4,28,15,858.00 from all sources. The collection for the month of August was Rs.3,30,42,734.00. The target for the year is Rs.11 Crore.

11. Soil Conservation: The D.O, Soil Conservation apprised the progress of different scheme for the year 2020-21.

A.

Sl. No.	Name of the Project	Name of Scheme with Location	Project Cost		Tender Value	Remarks
			Physical	Financial		
1	SOPD-G 2020-21	Afforestation Plantation works in the site adjacent to Kadamtola High School & R. K. Nagar R.O	Area Benefitted-3.20 Ha.	8.00 L	7.84 L	Work in progress (80%)
2	RIDF-XXV 2020-21	Nilambazar Erosion Control Project under South Karimganj Dev. Block in Karimganj District RIDF-XXV during 2019-20	Area Benefitted-933.76 Ha. Boulder Pitching = 297.0 Rm.	96.14 L	93.7462 L	Work in progress (Upto 60%)
3	RIDF-XXVI 2020-21	Land Development Project at Umapati village in North Karimganj Development Block in Karimganj District RIDF-XXVI	Area Benefitted - 862 Ha. Field Bund = 1300 Rm	39.95 L	--	Tender Process Completed

The D.C instructed all C.O's to visit the schemes of their respective area and submit report.

B. Village covered under Livelihood & Production System for Batch-IV IWMP Projects

➤ Project Name:- East Kushiara IWMP (Karimganj-XI)

List of village covered under Livelihood Activities & Production System.

Kamargram-I, Kamargram-II, Dayabasana, Medamail, Srimanta Kanisail, Panksankar, Sekikanisail, Bahar/Karimpur, Lamajuar, Bakarshal, Nathupur, Sarisha, Sarisha-II, Sarisha-III, Medal, Chorakuri, Umarpur, Umarpur-IV, Medal Chak, Bagisagi, Saidambar-II, Alongjuri, Kanisail-I, Kunapara, Brahmansason-II, Kartik Das

Project Name:- Longai-VIIWMP (Karimganj-X)

List of village covered under Livelihood Activities & Production System.

Umarpur-I, Barajal, Loharpara-II, Umarpur-II, Borkapon, Bhrosbond, Loharpara-III, Loharpara-II, Angura-Denguri, Iswarshi, Dalgram, Chandkhanichak, Angura Denguri, Nandibari, Hizim, Meda-II, B.S Chak, Dasgram-I, Brahmansason Block-I, Farampasa-I,II,III, Bidyanagar

Fund for Livelihood Activities for Asset Less Poor and Production System & Micro Enterprise is transferred to MWS committee Account. Time line for completion is extended up to 30th September'2021.

Action : All C.O's, Karimganj District
D.O, Soil Conservation, Karimganj

12. D.I.C.C: The G.M, DICC report the progress of PMEGP 2021-22 as on 30.09.2021, follows.

Target		Sponsored to bank	Sanctioned by bank		Disbursed by Bank		Remarks	
Physical	Financial (Margin Money)(Rs in Lakh)		Nos	Margin Money involved (Rs in lakhs)	Nos	Margin Money disbursed(In Lakh)		
RURAL	40	100.00	76	3	4.91	NIL	NIL	Maximum loan limit upto Rs. 25 Lakh(manufacturing sector) & upto Rs. 10 Lakh (service sector) Margin money @ 35% (rural areas) & 25% (urban areas.)
URBAN	17	42.50						
	57	142.50	76	3	4.91	NIL	NIL	

The D.C instructed the G.M, DICC , Kxj to convene a meeting with ULM/SRLM & LDM on Credit linkage schemes and target to be send to all bank branches.

Action : G.M, D.I.C.C, Kxj

13. Labour:

A discussion was held on payment of bonus to Tea Garden Labour. The Labour Officer reported that the same has already been settled, except 3 (three) gardens viz. Barighat, Bailakhal & Sepengjuri. The Deputy Commissioner instructed the Labour Officer to depute Inspector to visit these gardens & submit report early.

As regards land for the office building, the Labour Officer reported that the land allotted for the same is not feasible. The Deputy Commissioner instructed to Circle Officer concerned to visit the site with Labour Officer by **06th October, 2021** and finalize the suitable land. Further it is also instructed that if suitable land is not available nearby Hatmat road, the land may be allotted from Nilambazar area.

Action : 1. The CO, Karimganj.
2. The Labour Officer, Karimganj.

14. Water Resources :

As regards, the scheme which could not be completed due to pending litigation, the EE, WR, Karimganj was asked about the status of the cases. But he could not reply properly. He was asked to come with all relevant records and meet DDC, Karimganj for finalized what action may be initiated from the part of District Administration for disposal of the cases.

Action : EE, Water Resource, Karimganj.

15. Water Resources (Investigation):

The A.E.E submitted the report on status of schemes under Karimganj District pertaining to Cachar Inv. (W.R.) Division, Badarpur as follows-

NAME OF SCHEME	ESTIMATED AMOUNT (RS. IN LAKHS)	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
Anti-erosion measure to protect Malakarbasti area from erosion of river Borak on its left bank. (Ph-I) under cm's special package under Karimganj district.	200.00	100%	59%	Work Physically Completed
Raising & strengthening of dyke along left bank of river Borak from Badarpur to Bhanga Ph-II (part -a) under SOPD-G Karimganj district	197.98	75%	65%	Work is in progress
Anti-erosion measure to protect Chaitanya nagar area from erosion of river Borak on its left bank. under Nabard (XXVI) under Karimganj district	150.00	18%	Geo fabric materials collection is going on. Work will be started after flood season.

16. Education

i) **SSA** : The report submitted by DMC, SSA, Kxj on achievement against different activities
As follows: (Reports as on 30-09-2021)

AWP & B	Activity	Target	Completed	In progress	Work will start soon	Remarks
201920	ACR	36	26	8	2	Fund returned by the SMC of 359 no. Sri Bhumi Bidyapith(02 units)
	Girls Toilet	46	37	6	3	
	Boys Toilet	254	207	28	19	
	Major Repairing	14	13	1	0	
	Drinking water facility	151	106	31	14	
2020-21	ACR	20	0	16	4	Fund released and remaining work will start soon
	Girls Toilet	14	1	7	6	
	Boys Toilet	8	0	6	2	
	Major Repairing	10	2	7	1	
	Drinking water facility	225	14	83	128	
	Boundary wall	1	0	0	1	
	Ramp with railing	658	27	160	471	

Regarding electrification of school, the officer present in the meeting was instructed to intimate all the school authority to deposit the security money to APDCL, Karimganj for providing power connection urgently.

Action : DM, SSA, Karimganj.

ii) Inspector of schools

Regarding submission of list of 40 years above Educational Institution to the Govt., it was decided that, the ADC (Education), DEEO, Inspector of Schools may sit together and finalize the same within 7 (Seven) days.

Action : ADC (Education), Karimganj.

17. Forest (T):

The DFO, (T), Karimganj appraised the house that before taken up any scheme under revenue forest area, the necessary NOC may be collected from the Dist. Forest Authority even for providing electric connection to any household in forest area by APDCL.

The Deputy Commissioner instructed all the Deptts. including BDOs to follow the process henceforth.

Regarding collection of metal by the works deptts. or others, to be required for the current year, they are requested assess the same & submit their requisition to DFO (T), Karimganj immediately so that this may be get ready.

The DFO, Kairmganj also requested to deduct Forest Royalty against all works/schemes and deposit the same accordingly.

The Deputy Commissioner instructed to all concerned to act accordingly.

Regarding eviction of encroacher at Duhalia & Katatal, it is intimated that team has already *been* prepared for Duhalia. The Deputy Commissioner instructed to conduct operation jointly by DFO, Karimganj & Circle Officer concerned.

Further, the DFO (T), Karimganj intimated that for urban plantation scheme minimum 1 (one) hact. of land is required. The Deputy Commissioner instrtucted the Circle Officer, Karimganj to identify a suitable land for the same early.

Action : 1. All Circle Officers
2. All Deptts
3. All BDOs
4. APDCL

18. Forest (Social Forestry):

The DFO, (SF), Karimganj reported against the different activities of his department as follows-

Schemes	Budget	Expenditure (as on 05/10/2021)	Remarks
People's Nursery	Rs. 6,00,000.00	Nil	12 nos of beneficiaries is selected .
S.F.G	Rs.56,92,830.00	Nil	Detailed sanctioned scheme yet to be received
S.C.C.P	Nil	Nil	
T.S.P	Rs.20,64,538.00	Nil	Detailed sanctioned scheme yet to be received
Campa Fund	Nil	Nil	
Amenities to staff & labour	Rs.2,98,950.00	Nil	Tender has been awarded

Further it is reported that 1,52,160 nos seedling free of cost distributed to public, School authority, Defence authority and NGO upto the month September' 2021.

19. Sericulture:

The Asst. Director of Sericulture , Karimganj reported the activities of his department for the month September'2021 as follows-

1. At Govt. Eri Seed Granaige , Adarkuna produced 80 Lys and distributed at village through Sericulture Demonstrator for production of Eri Cut Cocoons.
2. Eri cut cocoons produced 1250 kg from villages during the month and upto september'2021 , cumulative is 6184 Kg out of targeted 53,500 Kg.

20. Handloom & Textiles:

The Asst. Director of Handloom & Textiles, Kxj reported the activities of his department for the month September'2021 as follows-

Name of the Scheme: Income Generation Intervention to Handloom Weavers working in the Weavers Extension Service Unit, Handloom & Textiles, Karimganj, Assam

Brief information of the Scheme: Distribution of Loom & Accessories

Physical Target: Ratabari LAC:50 nos , Patherkandi LAC: 50 nos

Achievement: Distribution complete of both the LACs

21. Excise:

The Supdt. Of Excise reported the detection of Excise cases month wise for the year 2021-22 upto Aug'2021.

Month	No of Cases detected	Total Quantity seized
April,2021	75	F/W-11840 Ltrs
May' 2021	25	I/D-885 Ltrs
June'2021	50	D/A-134 sets
July'201	72	IMFL-171.790 Lts
Aug'2021	73	Beer-28.95 Lts, C/S-34.900 Ltrs
Total	295	

The revenue collection during the financial year upto Sep'2021 is **Rs. 8,85,50,731.00** out of targeted Rs.25.81 Crore.

22. Panchayat & Rural Development :

Regarding deduction of GST against works under P&RD schemes. All BDOs are directed to ensure the deduction of the same and deposit in time and submit report to the CEO, ZP, Karimganj accordingly.

As regard approval of vendor list pointed out by the CEO, ZP, Karimganj. The Deputy Commissioner requested him to re-examine the same and to place for approval early.

Action : 1. CEO, ZP, Karimganj 2. All BDOs

At the end, the Deputy Commissioner reviewed the action taken by the departments against Action Points provided in the last Deputy Commissioner's conference and instructed the department concerned to submit the report by 30th of every month, so that this may be reviewed in the DDC meeting as well as submit to the Govt. in Transformation & Development Department.

In this connection some decision were taken up which are as follows ----

1. The departments who have not submitted the reports were asked to submit the same by 06/10/2021 positively.
2. Regarding District Mineral Fund, the Circle Officers concerned are directed to submit proposal before Durga Puja.
3. Regarding Land Bank, all Circle Officer were directed to submit report urgently.
4. Regarding visit of schemes under Irrigation, Water Resources, PHE, the Circle Officers are instructed to visit the schemes of the departments and submit report monthly. Further, the department concerned was requested to provide the list of schemes to the concerned Circle Officer immediately.

Action : All Department concerned

Then the meeting ended with vote of thanks from the Chair.

21/25/10/21
Deputy Commissioner,
Karimganj & Chairman DDC,
Karimganj

Memo No.KDP.1/2019-20/DDC/Pt-I/ 190-203-A
Copy forwarded for kind information and necessary action:-

Dated, Karimganj the 23rd October, 2021.

- 1) The Principal Secretary to the GoA , Transformation & Development Department , Dispur , Guwahati-6.
- 2) The Commissioner, Barak Valley Division, Housefed complex, Guwahati-6.
- 3) The Director, DCP Division Transformation & Development Department, Block-F, Dispur, Guwahati-6.
- 4) The Director, Evaluation & Monitoring Division Transformation & Development Department, Dispur, Guwahati.- 6.
- 5) All Head of Department of DDC, Karimganj for kind information & necessary action.
- 6) The Research officer, Zonal Field Evaluation Unit, Silchar-5.

21/25/10/21
Deputy Commissioner,
Karimganj & Chairman DDC,
Karimganj